

MARINO CORPORATION

Distribution		TWO WEEK SCHEDULE							Contractors:						
Initials of Personnel		North Wales / U. Gwynedd Safe Routes to School March 11 - 23, 2019							MC Marino Corporation Prieto Ray Prieto Concrete TSF Tri-State Fence						
Working Times 7:00 am - 3:30 pm															
Firm	Item of Work	Mon	Tue	Wed	Thur	Fri	Sat		Mon	Tues	Wed	Thur	Fri	Sat	
		11	12	13	14	15	16		18	19	20	21	22	23	
West Prospect Avenue															
MC	Excavate & Grade for PCC Curb	X	X	X											
Prieto	Prep for PCC Curb		X												
Prieto	Install PCC Curb			X											
MC	Backfill Curb				X	X			X						
MC	Prep & Grade for Sidewalk								X	X	X	X	X		
Washington Ave. (West St. to Center St.)															
MC	Install Silt Sock			X											
Prieto	Install Depressed Curb / Driveway Aprons				X	X			X						
Prieto	Install Concrete Sidewalk					X			X	X					
Washington Ave. (Center St. to Swartley St.)															
MC	Install Silt Sock			X											
Prieto	Install Depressed Curb / Driveway Aprons									X	X				
Prieto	Install Concrete Sidewalk										X	X	X		